

Technical Appendix 8: Outline Construction Environmental Management Plan

Penpergwm Solar Farm

06/05/2021



Disclaimer

Neo Environmental Limited shall have no liability for any loss, damage, injury, claim, expense, cost or other consequence arising as a result of use or reliance upon any information contained in or omitted from this document.

Copyright © 2021

The material presented in this report is confidential. This report has been prepared for the exclusive use of Great House Energy Centre Ltd. The report shall not be distributed or made available to any other company or person without the knowledge and written consent of Great House Energy Centre Ltd or Neo Environmental Ltd.

Neo Environmental Ltd	
<p>Head Office - Glasgow: Wright Business Centre, 1 Lonmay Road, Glasgow. G33 4EL T 0141 773 6262 E: info@neo-environmental.co.uk</p>	
<p>Warrington Office: Cinnamon House, Crab Lane, Warrington, WA2 0XP. T: 01925 661 716 E: info@neo-environmental.co.uk</p>	<p>Rugby Office: Valiant Suites, Lumonics House, Valley Drive, Swift Valley, Rugby, Warwickshire, CV21 1TQ. T: 01788 297012 E: info@neo-environmental.co.uk</p>
<p>Ireland Office: Johnstown Business Centre, Johnstown House, Naas, Co. Kildare. T: 00 353 (0)45 844250 E: info@neo-environmental.ie</p>	<p>Northern Ireland Office: 83-85 Bridge Street Ballymena, Co. Antrim BT43 5EN T: 0282 565 04 13 E: info@neo-environmental.co.uk</p>

Prepared For:

Great House Energy Centre Ltd



Prepared By:

Michael McGhee BSc TechIOA

Daniel Flenley BSc (Hons) MPhil Grad CIEEM



DRAFT

	Name	Date
Edited By:	Daniel Flenley	06/05/2021
Checked By:	Nicole Beckett	06/05/2021
	Name	Signature
Approved By	Paul Neary	

Contents

STATEMENT OF PURPOSE	5
Introduction	6
Legislation	8
Responsibilities.....	10
Environmental Sensitivities.....	12
Construction Method Statement.....	18
Waste Management	21
Pollution Prevention	28
Drainage Management Plan	31
Decommissioning – Land Restoration	35
Summary & Conclusions	36

DRAFT

STATEMENT OF PURPOSE

- 8.1 *This draft Outline Construction Environmental Plan is being published to accompany pre-application consultation carried out under Articles 8 and 9 of the Development of National Significance (Procedure) (Wales) Order 2016. The formal pre-application consultation runs until 25th August 2021.*

DRAFT

INTRODUCTION

Background

- 8.2 Neo Environmental Ltd has been appointed by Great House Energy Centre Ltd (the “Applicant”) to undertake an Outline Construction Environmental Plan (OCEMP) for a proposed solar farm and associated infrastructure (the “Proposed Development”) on land 0.5km north of Penpergwm and c. 3.9km southeast of Abergavenny, Monmouthshire (the “Application Site”).
- 8.3 Please see **Figure 4 of Volume 2: Planning Application Drawings** for the layout of the Proposed Development.

Development Description

- 8.4 The Proposed Development consists of the construction of a 40MW solar farm and will comprise PV panels mounted on metal frames, inverter and transformer units, new access tracks, underground cabling, perimeter fencing with CCTV cameras and access gates, a temporary construction compound and all ancillary grid infrastructure and associated works.

Site Description

- 8.5 The Application Site is located on land 0.5km north of Penpergwm and c. 3.9km southeast of Abergavenny, Monmouthshire; the approximate centre point of which is Grid Reference E332954, N211435. Comprising 14 agricultural fields, the Application Site measures 68.83 hectares (ha) in total with only c. 17.61 hectares of the landscape under the solar arrays themselves. See **Figure 4 of Volume 2: Planning Application Drawings** for details.
- 8.6 Land within the Application Site itself is undulating, ranging between 61 – 140m Above Ordnance Datum (AOD) and consists of fields typically of medium scale, bound by a mixture of grassy field margins, semi-mature hedgerows, and intermittent trees (see **Figure 3 of Volume 2: Planning Application Drawings** for field numbers).
- 8.7 The Application Site is in an area with existing electricity infrastructure with a pylon line crossing Field 3 to the north and running in a north – south direction between Fields 6 and 7 and to the west of Field 8.
- 8.8 The local area is largely agricultural in nature, punctuated by individual properties and farmsteads; the nearest residential areas are the villages of Penpergwm and The Bryn; located 0.5km and 0.9km north respectively. and Yeomadon, located 0.7km northeast and southeast respectively. Recreational Routes include two Public Rights of Way (PRoW) which pass through Fields 8, 9, 10 and 11 in the southern section of the site and an Other Route with Public Access (ORPA) which passes from Great House along the eastern boundary of Field 14

and through the treeline on the southern border of Fields 5, 6 and 7. Another PRoW passes along the northern boundary of Fields 1, 3 and 4.

- 8.9 While there are a number of drains and watercourses throughout the Application Site, including a small tributary of the Frwd Brook bordering Field 11, the site is entirely contained within Flood Zone A, an area described as having a “*Low probability*” of flooding.
- 8.10 The Application Site will be accessed via an improved farm access situated on the southern boundary. Traffic will approach the site entrance from the south using a local road from Penpergwm for approximately 800m. Traffic will be routed to Penpergwm from the north via the B4598. This road connects to the strategic road network south of Abergavenny at the A40 / A465 interchange.

Scope of Report

- 8.11 This OCEMP has been produced in support of the planning application to the Planning Inspectorate (PINS) Wales and includes:
- Construction method statement which identifies works likely to impact upon water quality;
 - Pollution prevention and mitigation measures;
 - Drainage management plan; and
 - Waste management.
- 8.12 The OCEMP has been prepared with reference to the environmental assessments which have been undertaken in support of the planning application, these include: Flood Risk and Drainage Impact Assessment (**Technical Appendix 4**) and the Ecological Impact Assessment (**Technical Appendix 2**). Following the approval of planning consent, this OCEMP will be revised by the contractor and amended where necessary.
- 8.13 The Applicant will appoint a main contractor who will be responsible for the construction of the Proposed Development. The contractor will ensure that all measures and mitigation identified within this OCEMP are taken into account and implemented during the construction. In addition, the OCEMP will be monitored regularly throughout the duration of the construction phase to ensure best practice is implemented.
- 8.14 A Site Manager will be appointed and will be in charge of activities on site, including personnel. They will ensure that all personnel on site follow and adhere to the procedures outlined within the OCEMP.

Statement of Authority

- 8.15 This OCEMP has been produced by Neo Environmental, with input from Daniel Flenley BSc (Hons) MPhil Grad CIEEM and Michael McGhee BSc TechIOA. Neo Environmental have produced detailed OCEMPs for a range of development types, including for over 1GW of solar farm developments across the UK and Ireland.

LEGISLATION

- 8.16 Current legislation has been taken into consideration during the production of this OCEMP. The legislation covers all relevant areas including; water pollution, wildlife species protection, waste and noise. In the case of the Proposed Development, the following legislation has been considered:
- EU Directive on the Assessment and Management of Flood Risks [2007/60/EC]¹ implemented in Wales via the Flood and Water Management Act 2010² and the Flood Risk Regulations 2009³;
 - The Water Framework Directive [2000/60/EC]⁴ as implemented in Wales via the Water Environment (Water Framework Directive) (England and Wales) Regulations 2017⁵;
 - The Groundwater Directive (GWD) (2006/118/EC)⁶ as implemented by the Groundwater (Water Framework Directive) (Wales) Direction 2016 and Environmental Permitting (England and Wales) Regulations 2016.

Guidance

¹ European Parliament (2007). Directive 2007/60/EC of the European Parliament and of the Council establishing a framework for the assessment and management of flood risks. Available at <https://eur-lex.europa.eu/legal-content/EN/TXT/?uri=celex:32007L0060>

² UK Government (2010). Flood Water a Management Act 2010. Available at <https://www.legislation.gov.uk/ukpga/2010/29/contents>

³ UK Government (2009). The Flood Risk Regulations 2009. Available at <http://www.legislation.gov.uk/uksi/2009/3042/contents>

⁴ European Parliament (2000). Directive 2000/60/EC of the European Parliament and of the Council establishing a framework for the Community action in the field of water policy ("The Water Framework Directive"). Available at: <https://eur-lex.europa.eu/legal-content/EN/TXT/?uri=CELEX:32000L0060>.

⁵ UK Government (2017). The Water Environment (Water Framework Directive) (England and Wales) Regulations 2017. Available at <http://www.legislation.gov.uk/uksi/2017/407/contents/made>

⁶ European Parliament (2006). Directive 2006/118/EC of the European Parliament and of the Council establishing a framework for the protection of groundwater against pollution and deterioration ("The Water Framework Directive"). Available at <https://www.eea.europa.eu/policy-documents/groundwater-directive-gwd-2006-118-ec>

8.17 UK Pollution Prevention Guidelines have also been considered in the production of this Chapter. The suite of Pollution Prevention Guidelines (or Guidance for Pollution Prevention (GPP)), published by the Scottish Environmental Protection Agency (SEPA), the Environment Agency (EA) and the Northern Ireland Environment Agency (NIEA) were withdrawn on the 17th of December 2015. However, these documents provide sound advice and can be accessed online⁷. The PPGs which are most relevant to the Proposed Development include:

- PPG1 'General Guide to the Prevention of Pollution'
- GPP2 'Above Ground Oil Storage'
- GPP 5 'Works and Maintenance in or Near Water'
- PPG6 'Working at Construction and Demolition sites'
- PPG 7 'Safe Storage – The Safe Operation of Refuelling Facilities'

8.18 These PPGs/GPPs provide guidance as to the various environmental considerations and potential mitigation and prevention measures considered within this Chapter.

8.19 Other relevant guidance and regulation comprises the following:

- The Construction Industry Research and Information Association (CIRIA) Report C689 Culvert Design and Operation Guide;⁸
- CIRIA Report C532 Control of water pollution from construction sites;⁹
- CIRIA Report C648 Control of water pollution from linear construction proposed developments: technical guidance;¹⁰
- CIRIA Report C741 - Environmental Good Practice on Site Guide;¹¹
- CIRIA Report C753 - The SuDS Manual;¹²

Health and Safety Management

7 SEPA, Guidance. Available online: <https://www.sepa.org.uk/regulations/water/guidance/>

8 CIRIA. Report C689 Culvert Design and Operation Guide (2010)

9 CIRIA. Report C532 Control of Water Pollution from Construction Sites (2001)

10 CIRIA. Report C648 Control of water pollution from linear construction proposed developments: technical guidance (2006)

11 CIRIA. Report C741 – Environmental Good Practice on Site Guide (2015)

12 CIRIA. The SuDS Manual (2007). Available at: https://www.ciria.org/Memberships/The_SuDs_Manual_C753_Chapters.aspx

8.20 A site specific Health and Safety plan should be implemented and followed during construction of the Proposed Development. All work should be carried out in accordance with the Health and Safety at Work Act 1974.¹³

RESPONSIBILITIES

Key Contacts & Roles

8.21 The detailed CEMP will need to confirm the details outlined in **Table 8-1** below.

Table 8 - 1: Indicative Key Contacts & Responsibilities (governance subject to change)

	Name	Role	Address	Name & Contact Details
Developer	Great House Energy Limited	To ensure all planning condition requirements are implemented	3rd Floor, 141 – 145 Curtain Road London, EC2A 3BX	Ed Perrin penpergwmsolar@renewableconnections.co.uk +44 (0)20 7749 2400
Main Contractor	TBC	Responsible for the development of the CEMP in line with planning condition requirements	TBC	TBC
Site Manager	TBC	Responsible for the implementation of the CEMP with all site personnel	TBC	TBC
Environmental Compliance Officer	TBC	Responsible for the coordination and development	TBC	TBC
Consulting Engineers	TBC	Responsible for the development of method statements and design	TBC	TBC

¹³ UK Government Health and Safety at Work etc. Act 1974, Available at [Health and Safety at Work etc. Act 1974 \(legislation.gov.uk\)](http://legislation.gov.uk)

DRAFT

ENVIRONMENTAL SENSITIVITIES

- 8.22 The environmental assessments undertaken in support of the planning application identified some sensitivities on the Application Site.
- 8.23 Relevant potential sensitive receptors to the site preparation and construction works are identified in **Table 8-2** below. These potential sensitive receptors, the environmental considerations and potential impacts are to be considered as the basis for a future detailed CEMP.

Table 8 - 2: Environmental Considerations and Impacts

Environmental Issue	Potential Receptor	Potential Impacts
Designated Sites	River Usk SAC, River Usk (Lower Usk) SSSI	Damage / pollution
Protected Species	Dormice	Disturbance, killing and injury
Protected Species	Otter	Accidental trapping, restriction of movement through the site (commuting habitat)
Protected Species	Badger	Disturbance, destruction of sett, accidental trapping, and the restriction of movement through the site (foraging habitat)
Protected Species	Bats	Roosting habitat disturbance / destruction
Protected Species	Hedgehog	Restriction of movement through the site (foraging habitat)
Protected Species	Breeding birds	Disturbance / damage to nests
Protected Species	Herptiles	Disturbance, destruction of habitat
Water	Waterways adjacent to the Development	Contamination of aquatic environment
Water	Groundwater	Contamination of groundwater by additional pathways caused by piling

		Risk to aquifer recharge Risk to existing groundwater flow route
Soil	Soil on site	Contamination, compaction & soil degradation Reduced filtration

Ecology

Habitats

- 8.24 A phase 1 habitat survey was undertaken on 18th June 2020 by Alex Wilson MCIEEM, an experienced ecologist. The Ecological Survey Area (“ESA”) covered all land within the site boundary at the time, plus a 50m buffer around this area. Due to later changes to the Application Site boundary, further phase 1 survey work was carried out by Daniel Flenley MCIEEM. This took place in late August 2020, alongside the bat survey (detailed in **Appendix 2.1: Bat Survey Report**).
- 8.25 Survey work was carried out in accordance with the Joint Nature Conservation Committee (JNCC) guidelines (2010)¹⁴ in order to produce an extended phase 1 habitat map.
- 8.26 A total of 14 habitat types were noted within the ESA, comprising of Broadleaved Semi-Natural Woodland (A1.1.1), Broadleaved Plantation Woodland (A1.1.2), Scrub (Dense/Continuous) (A2.1), Improved Grassland (B4), Tall Ruderal (C3.1), Standing Water (G1), Running Water (G2), Cultivated/Disturbed Land – Arable (J1.1), Intact Hedge – Native Species-rich (J2.1.1), Hedge with Trees – Native Species-rich (J2.3.1), Fence (J2.4), Dry Ditch (J2.6), Buildings (J3.6) and Bare Ground (J2.4).
- 8.27 The main impacts during the construction phase include the direct loss of habitat under the Proposed Development footprint and indirect loss of habitat due to noise and vibration disturbance, and dust and water pollution. The loss of these primarily improved grassland and arable habitat areas is considered to be of **negligible significance** to nature conservation interest within the local area.
- 8.28 A total of 10.6m of hedgerow (from a single specie-rich hedgerow with trees) is to be removed to create road access. Circa 58.1m of hedgerow will be realigned and a further 50.5m trimmed back to improve visibility along the road. Construction will not involve the removal of any other trees or sections of hedgerow. The relatively minor extent of habitat loss in a local context where these habitats are frequent is **not considered to be significant** in terms of the Application Site’s intrinsic habitat interest.

¹⁴ JNCC (2010). Handbook for Phase 1 Habitat Survey

- 8.29 Please refer to the supporting **Technical Appendix 2: Ecological Impact Assessment of Volume 3** for full details on the habitats present within the Application Site.

Protected Species

- 8.30 As part of the Ecological Assessment (EcA), a desk-based data search was conducted through the South East Wales Biodiversity Records Centre (“SEWBReC”) to obtain information regarding protected/notable species within 2km of the Application Site boundary. In addition, the extended phase 1 habitat survey included a species scoping survey to identify the potential of the Application Site to support protected and notable species. Please see the EcIA (**Technical Appendix 2 of Volume 3: Technical Appendices**) for details on the selection of study zones and ecology methodology.
- 8.31 No definitive evidence of badger was noted onsite, with no latrines, setts, hairs, distinctive scent or snuffling observed. The woodland and scrub within the ESA provide sett-building habitat for this species, while all the terrestrial semi-natural habitats within the Application Site offer foraging opportunities. It is very likely that badger is present in the local area, and uses the site from time to time either to forage or to cross to other foraging grounds.
- 8.32 Boundary hedgerows of the Application Site, together with areas of dense scrub and woodland within and immediately adjacent to the Application Site, were considered suitable for hazel dormice. These habitats offer good arboreal connectivity and a variety of food and nesting resources.
- 8.33 Hedgerows, scrub, running and standing water within the Application Site and the woodland adjacent to the site provide foraging and/or commuting features for bats. The adjacent Great House farm buildings offer excellent opportunities for bats to roost. Several of the older trees around the site have fissures, crevices and features suitable for woodland or crevice-dwelling species of bat to use.
- 8.34 No evidence of otter was noted onsite during the survey. However, it is considered that occasional otter presence along the drain north of Fields 1, 3 and 4 is likely. The dense vegetation along the Application Site’s northern boundary, along with some connected hedges, woodland and ditches means that there are suitable terrestrial habitats for otter to use. It is unlikely that the Application Site will support natal use (due to disturbance from livestock, farm activities and lack of access to food-rich pools).
- 8.35 The hedgerows, scrub and improved grassland within the Application Site and the adjacent woodland provide suitable habitat for hedgehog. No signs of other protected mammal species were recorded during the survey.
- 8.36 The Application Site was assessed for its suitability to support great crested newt and other amphibians (outlined in **Appendix 2.2 of Technical Appendix 2: Great Crested Newt Survey Report**). It is considered that Great Crested Newts (GCN) are likely to be absent from the Application Site.

- 8.37 The Application Site contains opportunities for reptiles, particularly at edges between longer and shorter grass swards. The habitats present, and the management of these, mean that it is likely that any reptile population will be of low density, with species likely to be restricted to slow worm, common lizard and grass snake.
- 8.38 The trees, hedgerows and wooded areas within the Application Site are likely to support a variety of common nesting birds during the breeding season. This assemblage is likely also to include farmland birds of conservation concern. The barns and farm buildings at Great House, along with other farms in the local area, may support breeding owls. Splash-like droppings were noted in the cattle shelter, which may indicate barn owl presence. However, no nest debris was noted in this structure.
- 8.39 The drain to the north of the site is likely to have a variety of fish species using it. However, given the lack of any suitable habitats upstream for spawning (i.e. no obvious gravel beds are noted), it is unlikely that there is any use by salmon, trout, allis shad, twaite shad or lampreys. The other drains within the site are shallower and of less interest to fish.
- 8.40 The vast majority of the Application Site (arable grass ley / improved grassland) is considered to be of very limited value to invertebrates. Most plant assemblages were relatively poor in diversity and/or ability to support invertebrates, whether due to the flora present or to management (grazing/cuts).
- 8.41 No sightings or signs of any other notable or protected species were observed within the ESA.

Environmental Designations

- 8.42 The desk-based assessment identified six international (formerly known as “Natura 2000”) designated sites, namely the River Usk Special Area of Conservation, Usk Bat Sites SAC, Sugar Loaf Woodlands SAC, Cwm Clydach Woodlands SAC, Coed y Cerrig SAC, Wye Valley and Forest of Dean Bat Sites SAC, within 15 km of the Application Site. There are eight Sites of Special Scientific Interest (“SSSIs”) within 5km of the Application Site.
- 8.43 All designated sites have been outlined and fully assessed within the supporting **Technical Appendix 2: Ecological Impact Assessment**. The findings of the EclA conclude that the Proposed Development **will not lead to any significant adverse effects** upon any of the international sites within the study area.

Design, Best Practice and Mitigation Measures

- 8.44 Measures specified or recommended within **Technical Appendix 2: Ecology Impact Assessment (EclA)** include:
- Best practice pollution prevention measures implemented prior to and throughout the construction phase to prevent contaminants entering the aquatic environment;
 - Pre-commencement badger survey;

- All excavations to be securely covered at the end of each working day to prevent accidental trapping of badger;
- Security fencing with badger gates at base to allow free movement of mammals through the site;
- In the event that any mature tree requires trimming or felling, survey the tree for potential bat roosting before any work commences;
- Pre-construction breeding bird survey (if works are to commence between March and August inclusive);
- Implementation of non-licensed dormouse method statement;
- Supervision of works to existing hedgerows and woodland by Ecological Clerk of Works (ECoW);
- From March to September, any removal of vegetation suitable for herptiles should be carried out directionally towards retained habitat, in two stages; and
- Careful removal of necessary hedgerow sections performed by hand, ideally between March and September inclusive, and only when air temperature is above 10°C. Ecologist to be contacted if herptiles are found. If the work needs to occur between October and February, removal to be overseen by ECoW.

Hydrology

- 8.45 The Application Site lies within the Severn River Basin District. Within this, the site lies in the Usk Management Catchment. The River Usk rises on the northern slopes of the Black Mountain and flows in a long narrow catchment of great scenic beauty for approximately 125km south easterly through the towns of Brecon, Crickhowell, Abergavenny and Usk, before discharging to the Usk estuary at Newbridge and then to the Severn estuary at Newport.
- 8.46 The Application Site is with the River Usk drinking Water Protected Area. The sensitivity of this area from impacts of contamination will be high. During the operational stage of the Proposed Development, there will be a **negligible risk of contamination** due to the nature of a solar farm.

Local River Network

- 8.47 The Application Site itself has a number of small watercourse/field drains which lead into the Ffwrdd Brook, which leads to the River Usk/Afon Wysg which is located approximately 2.2km

to the south and has an overall classification of “moderate” under the Water Framework Directive (WFD). **Figure 4.1: Appendix 4A of Technical Appendix 4** shows the local watercourse network in relation to the Application Site.

Groundwater Vulnerability

- 8.48 Groundwater Vulnerability refers to the intrinsic geological and hydrogeological characteristics that determine the ease at which groundwater may be contaminated by human activities. The more vulnerable the groundwater is, the more easily it can be contaminated by surface water.
- 8.49 According to the British Geological Survey maps, the groundwater vulnerability across the Application Site is considered to be ‘medium’.

DRAFT

CONSTRUCTION METHOD STATEMENT

Introduction

8.50 This Construction Method Statement (CMS) outlines the management plan for the construction and decommissioning phases of the Proposed Development. Employed contractors will be instructed on compliance with the contents of this document prior to accessing the site for construction.

Construction Operations

8.51 The Proposed Development will be constructed in accordance with the drawings submitted in support of the planning application.

Construction Activities

8.52 The following activities will be undertaken during the construction phase:

- Erecting construction traffic signage;
- Creation of internal site tracks;
- Sustainable Drainage Systems (SuDS) installation;
- Erecting security fence;
- Erecting temporary construction compound;
- Site preparation, including mowing and marking out if required;
- Piling the frame supports into the ground;
- Affixing the mounting frames and panels;
- Concrete base formation for the substations and transformers;
- Transformer and grid substation construction;
- Cable route trenching and cable laying;
- Connecting cables and backfilling trenches;
- Removal of construction compound; and

- Installation of ecological and landscape measures as outlined within the supporting Ecology and Landscape and Ecology Management Plan (LEMP). Please see **Figure 1.26, Appendix 1A of Technical Appendix 1: Landscape and Visual Assessment.**

Schedule & Hours of Operation

- 8.53 The construction phase of the Proposed Development is anticipated to cover a period of up to six months. During this period, there will be a combination of HGVs for the component deliveries and cars/vans for construction staff. HGV movements are expected to be most intense throughout the early stages of construction, tailing off towards the final weeks. Car/van movements are expected to be constant throughout.
- 8.54 All traffic movements will be carried out between the hours of 07.00 to 19.00 on Monday to Friday and 08.00 to 16.00 on Saturdays. Outside of these times works are limited to:
- Works which do not require significant noise i.e. distribution of materials, assembly of structures and modules, commissioning and testing; and
 - Works required in an emergency where there is the potential of harm or damage to personnel, plant, equipment, or the environment, provided the developer retrospectively notifies the Council of such works within 24 hours of their occurrence.

Staff

- 8.55 It is forecast that there will be a maximum of 25 staff on site at any one time during the construction periods, although this will vary subject to the overall programme of works.

Equipment

- 8.56 As outlined in **Table 8-3 below**, plant equipment required for the construction phase may include but not be limited to the following:

Table 8 - 3: Plant Equipment

Equipment	Function
JCB Diggers / cable trenching machines	Trenching for cables
Dump trucks	Earth distribution as required
Vibrating roller	Compacting access tracks
Piling machine(s)	Ramming piles of mounting frames / fencing posts into the ground

Telehandler(s)	Distributing materials
Crane	Capable of lifting inverter and transformer cabinets into place
Fuel bowser	Refuel plant as required
Concrete mixer	Foundations for inverters

DRAFT

WASTE MANAGEMENT

- 8.57 Surplus or waste materials may arise from materials imported to the Application Site, or those generated on site during the construction and decommissioning phases.
- 8.58 The Waste Management Plan follows the waste hierarchy, as outlined within Article 4 of the Waste Framework Directive 2008/98/EC. The waste hierarchy, as defined within the legislation, is detailed below:
- Prevention;
 - Re-use;
 - Recycling;
 - Other recovery; and
 - Disposal.

Summary of Excavated Areas

- 8.59 Overall, the proposed footprint of the Proposed Development constitutes a relatively small percentage of the total area of the Application Site area (68.83ha), with the highest ground disturbance occurring from the proposed access tracks, temporary construction compounds and cable trenches. A lower area of ground disturbance will occur from excavations required for infrastructure such as the grid substation and transformers. The cumulative 'pin-prick' ground disturbance occurring from the piling for the panels themselves will be less than 0.1% of the Application Site area.
- 8.60 Overall, the proposed footprint constitutes a relatively small percentage of the total area of the Application Site (68.83ha):
- 21,772.45m² for infrastructure (c. 3.16% of the Application Site area); and
 - 180.83m² for piling (c. 0.03% of the Application Site area).
- 8.61 The total ground disturbance area resulting from the Proposed Development is therefore **21,953.28m²** or c. **3.19%** of the Application Site area.
- 8.62 In the unlikely event that some excess soil cannot be re-used on-site, it will be minimal and recycled offsite at a licenced facility.

Piling Impacts

8.63 There are a number of ways in which piling can cause contamination risks, however the Application Site would need to be contaminated in the first instance. These possible scenarios include¹⁵:

- Creation of preferential pathways, through a low permeability layer (an aquitard), to allow potential contamination of an underlying aquifer;
- Creation of preferential pathways, through a low permeability surface layer, to allow upward migration of landfill gas, soil gas or vapours to the surface;
- Direct contact of site workers and others with contaminated soil arisings which have been brought to the surface;
- Direct contact of the piles or engineered structures with contaminated soil or leachate causing degradation of pile materials (where the secondary effects are to increase the potential for contaminant migration);
- The driving of solid contaminants down into an aquifer during pile driving; and
- Contamination of groundwater and subsequently surface waters by wet concrete, cement paste or grout.

8.64 As the Proposed Development is on a greenfield site consisting only of agricultural land, the potential for contamination impacts is assessed as **Low to Negligible**. Furthermore, the underlying soil and geology that has been outlined in the **Flood Consequence Assessment: Technical Appendix 4 of Volume 3** shows no potential for contaminants.

8.65 With the pollution prevention measures outlined in this document, potential effects will be **Negligible**.

Identification of Waste

8.66 There will be limited waste generated during the construction phase of the Proposed Development.

8.67 The contractor on site during each phase will ensure that all waste will be disposed of responsibly from the Proposed Development Site. Potential waste generated during the construction phase is likely to include:

¹⁵ Environment Agency (2001), Piling and Penetrative Ground Improvement Methods on Land Affected by Contamination: Guidance on Pollution Prevention.

- Wooden crates or cardboard boxes in which the materials will be packaged. These will be removed from the site and recycled appropriately at regular intervals.
- Packaging materials from various components including cabling, mounting frames screws, etc. These will also be removed regularly and recycled.
- Aggregate and substrate from groundworks – soil will be excavated for the construction of the access tracks, construction slabs, cable trenches, sub stations and inverter and transformer units. All of which is expected to be reused on site.
- As the Proposed Development involves a minor amount of groundworks, any topsoil and subsoil extracted will be kept separate on site to ensure contamination does not occur and to avoid damage to soil quality and structure. Any excavated soil which is not re-used or dispersed across the site shall be stored on an impermeable surface at the site compound and covered in order to prevent silt runoff and dust creation. Any spoil storage will be done in accordance with the development buffers specified, i.e. 2m from drains and ditches, outside badger exclusion zones, etc. Spoil heaps will be deposited as per standard spoil heap ratios.
- Site office waste will be collected separately in order to maximise the potential for recycling.
- Any kitchen waste will be taken off site in refuse containers and disposed of off-site.
- Oils/fuels, paints, solvents or other chemicals will be stored at the temporary site compound and disposed of appropriately.
- Burning of waste on site will be prohibited.

Waste Segregation and Storage

- 8.68 A specific segregation area within each of the temporary site construction compounds will be identified where the separation of materials will take place during the construction phase. This area will allow for the separation of materials into those which can be reused, recycled or disposed.
- 8.69 All waste containers should be appropriate to the nature of the substances stored and should be secure to ensure no waste can escape. In addition, all waste containers should be appropriately labelled to ensure that it is clear to all construction staff what types of waste can be stored in each container. These containers should be located appropriately to reduce any potential hazards and to ensure no waste is released into the external environment.

- 8.70 Relevant waste and resource management procedures will be communicated to all construction operatives during the initial site induction, which is mandatory for all staff working on site. This will include instruction on the segregation, handling, re-use and return methods to be used by all parties at all appropriate stages of development. Where possible, waste will be eliminated, re-used or recycled as per the requirements of the waste hierarchy.

Storage of Fuels and Chemicals

- 8.71 As per Best Practice Guidance (Oil storage regulations for business)¹⁶, all fuels, oils and chemicals on site will have a secondary containment system of 110% capacity and be located more than 20m from any watercourse (i.e. outside of the water course buffer).
- 8.72 A bunded diesel bowser will be located inside a fenced off area within the temporary construction compound. Any other chemicals will be stored within a storage container with an accompanying Control of Substances Hazardous to Health (“COSHH”) Datasheet in accordance with health and safety regulations. If generators are used on site, these shall be bunded (the bund shall be capable of containing 110% of the fuel tank’s capacity). The bund shall be kept empty of water.
- 8.73 Where chemicals are required on site, they must be placed in an appropriate bund to prevent ground contamination. All chemicals must be stored in a correctly marked container clearly identifying the contents. Where labels are worn off, they must have a new label placed on them or the contents transferred to a correctly marked container. All safety data sheets for all chemicals should be filed on site as part of the CEMP.
- 8.74 Spill kits will be on site and, for ease of access, located in the site office. Contingency plans will be in place for dealing with a spillage should a spillage occur.

Refuelling

- 8.75 During construction, fuel and oil deliveries shall take place within the designated refuelling area within the temporary construction compound, the location of this area falls outside the watercourse buffers (discussed subsequently). The Contractor shall supervise site deliveries to ensure that the correct amount of material is delivered to the correct tank and the level is checked prior to refilling to avoid spillage.
- 8.76 Where refuelling of vehicles on site is necessary, the following guidelines will be strictly adhered to:
- Mobile plant will be filled in a designated area, on an impermeable surface well away from any drains or watercourses;

¹⁶ Environment Agency, Oil storage regulation for business. Available at:

[Oil storage regulations for businesses - GOV.UK \(www.gov.uk\)](http://www.gov.uk)

- A spill kit will be stored (and clearly marked) near refuelling areas;
- A bunded tank / bowser will be used with capacity of the bund to be 110% of the fuel storage capacity;
- Vehicles will never be left unattended during refuelling and drip trays should be located under all static plant vehicles;
- Hoses and valves will be checked regularly for signs of wear, and will be turned off and securely locked when not in use;
- Vehicles will not be left running unnecessarily and low emission fuels will be used where possible; and
- Diesel pumps and similar equipment will be checked regularly and any accumulated oil removed for appropriate disposal.

Excavation and Earthworks

- 8.77 All excavation and earthworks will be carried out in accordance with BS6031:2009 Code of Practice for Earthworks.¹⁷ Soil handling, extraction and management will be undertaken with regard to waste management regulations.¹⁸
- 8.78 The following practices will be followed in relation to the excavation of cable trenches, topsoil stripping and any other earthworks:
- Any excavated material will be stored and re-used to infill excavations. Where the soil is to be re-used, this will be side casted. All side casted soil to be kept a minimum of 20m from any watercourse.
 - Although unlikely, if any contaminated earth is uncovered, this will be stored separately and disposed of accordingly once the contaminant has been identified.
 - Efforts will be made to ensure that water does not accumulate in excavated areas.
 - All topsoil and subsoil will be stored separately, and care will be given to ensure the structure and quality of the soil is not damaged.

¹⁷ British Standards Institute (BSI), 2009. BS 6031:2009 Code of Practice for Earthworks

¹⁸ UK Government. The Waste (England and Wales) Regulations 2011. Available at The Waste (England and Wales) Regulations 2011 (legislation.gov.uk)

- The amount of exposed ground and soil stockpiles will be kept to a minimum and any stockpiles in place for an extended period of time will be allowed to re-vegetate naturally.
- Earthworks shall not occur during unsuitable weather conditions, including when soils are waterlogged or very dry.
- The Proposed Development does not propose to change ground levels and only small sections of land are to be regraded around the buildings and possibly at the access track edges; however, this will only be over a few metres.
- Any excavated soil which is not re-used or dispersed across the site and shall be stored on the impermeable surface at the construction compound and covered to prevent silt runoff and dust creation.

Concrete

8.79 Concrete will not be allowed to enter watercourses or drains under any circumstances, and drainage from excavations in which concrete is being poured will not be discharged directly into existing watercourses without appropriate treatment and consent from the relevant authority. Delivery trucks, tools and equipment will be cleaned at the wheel wash facility located at the temporary site compound.

8.80 Buffers from the site drainage ditches of 2m have been incorporated into the design of the Proposed Development and therefore there will be no concrete being used within the immediate vicinity of a watercourse.

Monitoring

8.81 Operations and activities that have the potential to impact on the water environment will be regularly monitored throughout the construction of the Proposed Development. This is to ensure compliance with planning conditions and environmental regulations.

8.82 The Site Manager is responsible for ensuring that all monitoring is carried out according to the Environmental Monitoring Programme, summarised in **Table 8-4** below.

Table 8 - 4: Environmental Monitoring

Environmental Aspect	Monitoring Location	Monitoring Frequency	Monitoring Arrangements
Site housekeeping	Entire site	Daily	Visual inspection

Surface watercourses	All watercourses	After periods of rain Weekly, if no rain	Visual inspection
Fuels and chemicals – appropriate storage	Entire site	Daily	Visual inspection

8.83 These records and results will be maintained by the Site Manager and will be stored on site during the construction phase.

Site Office Waste

8.84 The proposed site layout (**Figure 4 of Volume 2: Planning Application Drawings**) includes for two temporary construction compounds and all site waste will be stored in these areas.

- A Project Supervisor will be employed to ensure that welfare facilities in accordance with the Health and Safety at Work etc. Act 1974¹⁹ are located at the proposed site for the duration of the construction. Welfare facilities will be provided within the construction compound to cater for the required staff members at any one time. The welfare facilities will include:
 - The provision of toilet, washing and changing facilities;
 - Clothing Storage;
 - Facilities for eating;
 - Rest room; and
 - Car Parking.
- Water will be held within a holding tank within the temporary welfare facility. There will also be a separate tank for waste. The Project Supervisor will be responsible for organising the tanks to be emptied/filled by an approved local contractor as and when required.

¹⁹ UK Government Health and Safety at Work etc. Act 1974, Available at Health and Safety at Work etc. Act 1974 (legislation.gov.uk)

POLLUTION PREVENTION

- 8.85 This OCEMP identifies elements of the Proposed Development which are potentially capable of giving rise to pollution and identifying pollution prevention and mitigation measures.
- 8.86 The associated infrastructure will require earthworks, including the foundation construction for the accompanying electrical infrastructure and cable trench excavation.

Best Practice Measures

- 8.87 Suitable protection for watercourses potentially affected by the works will be installed prior to relevant works proceeding. These measures will be in-line with Environment Agency pollution prevention guidelines. Protection measures will include:
- Plant and equipment will be stored on dedicated hardstandings within the construction compound. This will minimise the risk of pollution caused by leakages occurring out of hours. Drip trays will be used where appropriate.
 - Plant and equipment will be regularly checked to ensure their correct operation and verify no leakages.
 - All plant and equipment will utilise biodegradable hydraulic oil.
 - Spill kits will be readily available to all personnel. The spill kits will be of an appropriate size and type for the materials held on site.
 - Diesel fuel will be stored in a bunded diesel bowser which will be located within a fenced off area in the construction compound.
 - Refuelling and maintenance of vehicles and plant will take place in designated areas of hardstanding.
 - All other chemicals will be stored in a secure area with an accompanying COSHH Datasheet.
 - Wastewater from the temporary staff toilets and washing facilities will be discharged to sealed containment systems and disposed via licensed contractors.
- 8.88 All staff on site will be made aware of the pollution prevention measures being implemented throughout the construction and decommissioning phases using appropriate toolbox talks and the site induction.

Noise and Vibration

8.89 Operating plant noise will be kept within the standards and time periods dictated for the Application Site. Any noncomplying plant will be stopped and stood down until it can be rectified or removed from the Application Site.

- The British Standard which gives guidance on noise from construction and mineral working sites is BS 5228. This document does not specify absolute noise limits relating to construction activities; however, it does provide detailed guidance on the steps that can be taken to minimise potential noise & vibration effects. Reasonable mitigating measures are as follows: vehicles and machinery will be switched off when not in use.
- Operation of plant, including fitting and proper maintenance of silencers and/or enclosures, avoiding excessive and unnecessary revving of engines and parking of equipment in locations which avoid possible effects on residential properties.
- Deliveries limited to:
 - 07.00 to 19.00 Monday to Friday.
 - 08.00 to 16.00 Saturdays.
 - Public holidays will be observed unless otherwise agreed with the local planning authority.
 - When loading and unloading material, attempts shall be made not to drop material from a height.

8.90 Any noise complaints shall immediately be directed to the Site Manager. Depending on the nature of the complaint, remedial action may need to be undertaken.

Dust

8.91 In order to control, prevent and minimise dirt on the access route and emissions of dust and other airborne contaminants during the construction works, the following measures will be implemented:

- Wheel washing equipment will be available and used on-site, as required to prevent the transfer of dirt and stones onto the public highway. All drivers will be required to check that their vehicle is free of dirt, stones and dust prior to departing from the site. Wheel washing will likely be a water bowser and power spray. It will not have any cleaning additives and will drain into the temporary drainage feature at the site compound.

- During windy conditions, any dust generating activities will be avoided or minimised, where practical.
- Any soil stockpiles will be covered when left for extended periods of time.
- Driving practices which minimise dust generation will be adopted.
- Loads into and out of the site will be covered where required.

DRAFT

DRAINAGE MANAGEMENT PLAN

8.92 The measures described in this section will be adopted during the construction phase in order to manage on-site drainage in accordance with current best practice and legislation.

Monitoring Records and Emergency Spill Response

Monitoring

8.93 To ensure compliance with the detailed Drainage Management Plans found within **Technical Appendix 4: Flood Consequence Assessment and Drainage Strategy of Volume 3**, drainage management works will be supervised by the site engineer.

Emergency Spill or Pollution Response

8.94 In the event of a liquid spill occurring on a construction site, the Contractor shall cease work immediately in the vicinity. Contractor's trained personnel shall have appropriate Personal Protective Equipment (PPE) and do as follows:

- Locate the source of the pollution and stop/contain any further flow if possible;
- If spillage is flammable, extinguish all ignition sources;
- Immediately deploy the spill kit in accordance with the manufacturer's instructions;
- Clean up the spill; and
- All used spill kit materials should be disposed of in the proper manner as outlined in spill summary procedures.

8.95 The Site Manager shall contact:

- The Client;
- Environment Agency ("EA") 24-hour emergency incident line 0800 80 70 60. The pollution hotline number shall be referenced in the construction site rules and displayed in the Site Office and in the Emergency preparedness & response plan.

8.96 Each Contractor working with controlled substances shall supply appropriate spill kits which shall be kept on site. The spill kits shall be made accessible at all times to all site personnel.

8.97 In the event of a fire, all personnel must evacuate the site and assemble at the site entrance. The Site Manager is responsible for calling the Fire Service, who will handle the emergency.

Proposed Drainage Arrangements

- 8.98 As outlined within the supporting **Technical Appendix 4: Flood Consequence Assessment and Drainage Strategy**, SuDS will be installed as part of the sites preliminary works prior to the main equipment deliveries. This SuDS feature will take the form of filter drains / infiltration trenches and a detention basin. The layout of the drainage design is indicated within **Figures 4.5 and 4.6: Appendix 4A of Technical Appendix 4**.

Construction Phase

- 8.99 Due to the addition of the temporary construction compounds during the construction phase, additional drainage measures will be implemented to help attenuate the increase in surface water flows. Runoff from these areas is anticipated to have high silt loading due to mobilised soils from excavated surfaces, fines from track aggregate and sludge due to traffic.
- 8.100 Hardstanding runoff will be directed to a swale on the compound's lowest boundary. This drainage scheme will be removed at the end of the construction stage and the area reinstated.

Operational Phase

- 8.101 It is proposed to construct a series of filter drains / infiltration trenches and swales across the Application Site in order to maintain greenfield run off rates as well as reducing the risks of soil erosion and limiting any impacts on downstream receiving watercourses or agricultural land. The location of the filter drains / infiltration trenches and swales have been chosen within fields with the steeper gradients, near to the site boundaries, where overland flow will be directed.

Proposed Drainage Strategy (Solar Farm)

- 8.102 It is proposed to construct six soakaway channels/ filter drains within the Application Site. The location of the channels has been chosen to intercept flows before they enter the existing drainage system surrounding the site, see **Figure 4.5 in Appendix 4A of Technical Appendix 4**.
- 8.103 The proposed soakaways will have an overall combined length of approximately 1,243m, with a base width of 0.5m, a 0.5m design depth and a 0.15m freeboard. They will be filled with crushed rock with a void ratio of 20%.
- 8.104 It will provide a total storage volume of approximately 62.2m³. This is greater than the volume of additional runoff generated as a result of the impermeable buildings (31.0m³). It is therefore considered that this adequately mitigates the increase in flow rates as a result of the minor increase in impermeable area and provides improvement.
- 8.105 The soakaway channels/ filter drains will be implemented during the construction phase of the Proposed Solar Farm and planted with vegetation to protect against soil erosion. They will

be maintained throughout the lifespan of the Proposed Development, generally in accordance with the recommendations in the appropriate guidance.

Proposed Drainage Strategy (Grid Substation)

- 8.106 It is proposed that surface run-off will be collected and conveyed by the provision of filter drains to a detention basin as shown in Figure 4.6: Appendix 4A. A notional freeboard level of 150mm shall be incorporated into the detention basin for the 1 in 100 year storm event with the final design of the pond being submitted for SAB approval prior to the construction period. Calculations are included in **Appendix 4C of Technical Appendix 4**. and the design volume of the detention basin will be a minimum of 131m³.
- 8.107 As stated previously, the grid substation area is underlain by clays which exclude infiltration techniques for surface water disposal. QBAR discharge rate restriction satisfies the requirements of the SuDS Manual '*Designing for Long Term Storage*'. Final discharge is restricted at the pond by the provision of a Hydro-Brake[®] vortex flow control device, or a device of similar quality.
- 8.108 Due to very infrequent site attendance that is required, the pollution risk is deemed negligible. On-plot surface water treatment is provided in the form of filter drains wrapped to intercept the conveyance of any silts within the drainage system. Further downstream, water quality polishing is provided within the detention basin prior to discharge from site.
- 8.109 The discharge point will be into the existing site field drainage to the north west of the detention basin.
- 8.110 Additional drainage measures to be implemented on-site include the following:
- **Solar Panels:** current grass cover is to be retained or reinstated adjacent to and under panels in order to maximise bio-retention;
 - **Access Tracks:** access tracks are to be unpaved and constructed from local stone. Temporary swales or similar shall be utilised to collect runoff from access tracks with discharge to ground through percolation areas. Where swales are utilised, frequent check dams formed from gravels and other excavated material should be undertaken; and
 - **Transformer Stations:** the scale of these types of structures is unlikely to warrant a formalised drainage system. Runoff from this infrastructure and any associated hard standing should be directed to a percolation area for discharge to ground. Should surface water accumulate around any of these locations then a simple soakaway can be constructed to allow water soak into the underlying subsoils.

Drainage Mitigation

Clean Water Diversion

- 8.111 Where feasible, clean water (e.g. water that has yet to come into contact with any disturbed construction or working areas), will be kept separate from the watershed or intercepted by the solar farm construction drainage.
- 8.112 Up-gradient cut-off ditches and water diversion measures will be installed, where required, in order to intercept and divert clean water around the construction compound area. These measures will be installed ahead of the main construction works. This will reduce or prevent the amount of potential silt-laden or polluted water that might require treatment.
- 8.113 Clean runoff that has been diverted around an area of working should be discharged into an area of vegetation for dispersion or infiltration, in accordance with SuDS techniques.
- 8.114 Sediment control measures, such as silt traps, gravel, sand bags, anchored straw bales or silt fencing might be required at the discharge point to prevent erosion at the outlet and aid dispersion of the diverted water.

Silt Control

- 8.115 Silt-laden runoff should be expected from any areas of recently exposed soil or rock. There is also potential for pollution to occur from machinery used in the solar farm construction.
- 8.116 Any introduced or artificial materials required (e.g. silt fencing, straw bales, sand bags etc.) that might need to be deployed onsite, will be removed on completion of the works.
- 8.117 Discharge from the silt control measures will be discharged into an area of vegetation for dispersion or infiltration, in accordance with SuDS techniques or discharged into the existing drainage network within the Application Site.

DECOMMISSIONING – LAND RESTORATION

- 8.118 Upon the end of the operational phase of the Proposed Development, the subject land shall be reinstated to its former agricultural use within a year of the last export.
- 8.119 It is considered that the potential impacts during the decommissioning phase will be similar to those identified for the construction phase of the Proposed Development. Therefore, it is recommended that the pre-construction measures should also be applied at this stage of the Development.
- 8.120 The majority of the infrastructure will be removed from site and recycled. Due to the long-life span of the project, no details of this can be provided at present, however it is recommended that a pre-commencement condition outlining the requirement for a Decommissioning Method Statement is attached to any planning decision made by PINS.

DRAFT

SUMMARY & CONCLUSIONS

8.121 The best practice and design measures identified throughout this OCEMP have been summarised in **Table 8-5** below. Mitigation measures have been summarised in **Table 8-6** below.

Table 8 - 5: OCEMP Best Practice and Design Measures

Potential Receptor	Potential Impact	Recommended Measures
Ecology		
Badger, otter, hedgehog	Disturbance, accidental trapping, restriction of movement through the site (badger and hedgehog foraging and otter commuting habitat)	All excavations should be securely covered at the end of each working day. Implementation of badger gates at base of perimeter fencing.
Otter, statutory designated sites	Disturbance of otter potentially associated with the River Usk (SAC/SSSI)	Avoidance of watercourses
Aquatic environment, River Usk SAC, River Usk (Lower Usk) SSSI	Pollution	Avoidance of flood risk zone and all surface water areas including ponding
Habitats	Pollution and destruction	Avoidance of hedgerows, watercourses / field drains, woodland and trees
Water		
Streams and Rivers outside the Application Site boundary where surface water runoff will be discharged to on exit from the site via field drains.	Pollution	Implementation of pollution prevention measures detailed within this OCEMP. 2m field drain buffer zone. 8m buffer of electrical infrastructure to small watercourses withi the site.

	Increased surface water runoff	Implementation of Drainage Management Plan outlined within this OCEMP
Groundwater contamination	Pollution	Implementation of pollution prevention measures detailed within this OCEMP
Soil		
Soil	Pollution	Implementation of pollution prevention measures detailed within this OCEMP

Table 8-6: Recommended Mitigation Measures

Potential Receptor	Potential Impact	Recommended Mitigation
Ecology		
Dormouse	Disturbance, killing and injury,	Implementation of non-licensed method statement Supervision of works to existing hedgerows by Ecological Clerk of Works
Badger	Destruction of badger setts	Pre-commencement survey (Measures dependent on survey findings)
Bats	Habitat disturbance/destruction	Bat Roost Potential survey of any tree to be removed (Measures dependent on survey findings)
Birds	Habitat disturbance/destruction of nesting habitat	Pre-construction nesting bird check (only if works are undertaken between March and August inclusive) (Measures dependent on survey findings)

	(Only if works are undertaken between March and August inclusive)	
Herptiles	Habitat disturbance/destruction and minor hedgerow loss	<p>Any vegetation removal from March to September to be carried out directionally towards retained habitat, in two stages</p> <p>Careful removal of hedgerow performed with hand tools, only when air temperature is above 10°C, and not after long dry spells. Ecologist to be contacted if herptiles are found</p> <p>If the work needs to occur between October and February, dismantling/removal will be overseen by a suitably qualified and experienced Ecological Clerk of Works</p>

8.122 The overall objective of this OCEMP is to reduce the potential impact on the environment during the construction and decommissioning phases of the Proposed Development. As outlined previously, the appointed contractor will adhere to the measures identified within this document.



GLASGOW - HEAD OFFICE

Wright Business Centre, 1 Lonmay Road, Glasgow G33 4EL
T: 0141 773 6262
www.neo-environmental.co.uk

N. IRELAND OFFICE

83-85 Bridge Street
Ballymena, Co. Antrim
Northern Ireland
BT43 5EN
T: 0282 565 04 13

IRELAND OFFICE

Johnstown Business Centre
Johnstown House, Naas
Co. Kildare
T: 00 353 (0)45 844250
E: info@neo-environmental.ie

RUGBY OFFICE

Valiant Office Suites
Lumonics House, Valley Drive,
Swift Valley, Rugby,
Warwickshire, CV21 1TQ
T: 01788 297012

WARRINGTON OFFICE

Cinnamon House, Cinnamon Park
Crab Lane, Fearnhead
Warrington
Cheshire
T: 01925 661 716